NO.NC/QC/YD/2020-21/P9-1 Date: 03-07-2020

To,
The Executive Engineer,
Yelahanka Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Improvements to roads, drains and other developmental works in Vaderahalli grama panchayathi limits under SWM head in Chief Minister Nava Nagarothan grants of Yelahanka division. (Package-09)

Item No	Description of work	Unit	Qty
1	KSRRB 300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly	Cum	447.07
2	Filling in foundation with granite/trap broken metal 100mm and down size, with approved sand including hand packing, ramming, watering, including	Cum	0.62
3	b) 20mm Jelly	Cum	0.62
4	c) Coarse sand.	Cum	0.47
5	d) Fine Sand	Cum	0.31
6	e) 12.5mm chips	Cum	0.47
7	Supplying, laying and jointing HDPE pipes of specified grade and conforming to IS 4984- 995 with latest amendments and conveyingto work site including	m	9.00
8	Providing of Geonets for Rain Water Harvesting pit on top of the filter media as specified in drawings or as approved by Engineer Incharge	Sqm	1.55
9	KSRB 4-1.2 : Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs, with 40mm and down size graded granite metal	Cum	74.93
10	Providing and laying plain/reinforced cement concrete for side drains using M20/Nominal mix concrete with OPC at 300 kgs. with 20mm and down size	Cum	135.45
11	KSRRB M2200-6. Providing T.M.T. steel reinforcement for R.C.C. work including straightening, cutting, bending, hooking, placing in position, lapping	Ton	8.26
12	Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting , including form work, cost of alll materials,	Sqm	383.49
13	Providing and Fixing pre cast covering Slab 250mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form	Sqm	10.56
14	KSRRB M300-14. Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side	Cum	1669.01